PROJECT BRIEF

Warehouse & Office Facility

Project Overview

This document outlines the architectural and engineering requirements for a warehouse and office facility project in Gujranwala, Pakistan.

Basic Information

Project Location	Gujranwala, Pakistan
Plot Size	90 ft (width) × 100 ft (depth) = 9,000 sq ft
Structure Type	PEB (Pre-Engineered Building) Steel Shed
Project Type	Industrial Warehouse with Office Facility

Scope of Work Required

Complete architectural and engineering drawings including:

- Architectural floor plans (ground floor and mezzanine level)
- Complete site plan and layout
- Electrical layout and load calculations
- Plumbing and drainage plans
- Lighting design and layout
- HVAC/ventilation plans
- Structural coordination with PEB supplier
- Elevations and cross-sections

Facility Components

Inside PEB Steel Shed:

Ground Floor:

- Main warehouse/storage area

Mezzanine Floor:

- 4 office rooms
- 1 kitchen
- 2 toilets/washrooms

Outside Facilities (Site Plan):

- Parking space for 4 vehicles
- Small lawn/green area
- Security guard room

- 2 toilets for laborers (separate block)

Technical Requirements

Structural:

- PEB steel shed design coordination
- Mezzanine floor structural calculations and load-bearing requirements
- Foundation plans compatible with PEB structure

MEP (Mechanical, Electrical, Plumbing):

- Complete electrical distribution plan with load calculations
- Lighting layout for warehouse and office areas
- Plumbing plans for kitchen and 4 toilets (2 in mezzanine, 2 external)
- Drainage and sewage system design
- HVAC/ventilation system for warehouse and offices

Site Works:

- Vehicle circulation and parking layout
- Landscaping plan for lawn area
- External structures (guard room, labor toilets)
- Boundary wall/fencing considerations

Deliverables Expected

- Architectural floor plans (all levels)
- Site plan with all external facilities
- Electrical plans and single-line diagrams
- Plumbing and drainage plans
- HVAC/ventilation layouts
- Structural drawings and mezzanine details
- Elevation views and cross-sections
- Construction/working drawings
- Coordination with PEB supplier (if required)

Additional Notes

- All drawings should comply with local building codes and regulations in Gujranwala
- Drawings may be required for municipal approval/NOC purposes
- Design should optimize workflow and logistics for warehouse operations
- Budget-conscious approach preferred without compromising essential functionality
- Site visits to Gujranwala may be required during design phase

Next Steps

Please review this project brief and provide:

1. Your relevant portfolio/experience with similar industrial projects
2. Detailed fee quotation breakdown
3. Estimated timeline for completion

4. List of deliverables included in your quote
5. Any additional information or clarifications needed